

N O T I C E

THIS DOCUMENT HAS BEEN REPRODUCED FROM
MICROFICHE. ALTHOUGH IT IS RECOGNIZED THAT
CERTAIN PORTIONS ARE ILLEGIBLE, IT IS BEING RELEASED
IN THE INTEREST OF MAKING AVAILABLE AS MUCH
INFORMATION AS POSSIBLE

**DOE/NASA CONTRACTOR
REPORT**

DOE/NASA CR-161340

**PROTOTYPE SOLAR HEATING AND COMBINED HEATING AND
COOLING SYSTEMS (Quarterly Report No. 9)**


Prepared from documents furnished by

**General Electric Company
Space Division
Post Office Box 8661
Philadelphia, Pennsylvania 19101**

Under Contract NAS8-32092 with

**National Aeronautics and Space Administration
George C. Marshall Space Flight Center, Alabama 35812**

For the U. S. Department of Energy



**(NASA-CR-161340) PROTOTYPE SOLAR HEATING
AND COMBINED HEATING COOLING SYSTEMS
(General Electric Co.) 44 p HC A03/MF A01**

N80-16485

CSCL 10A

Unclass

G3/44 46962

U.S. Department of Energy



Solar Energy

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
INTRODUCTION.....	v
PART I SUMMARY.....	1-1
1.1 Cost.....	1-1
1.2 Schedule.....	1-1
1.3 Technical Performance.....	1-4
PART II COST.....	2-1
PART III SCHEDULES.....	3-1
PART IV TECHNICAL PERFORMANCE.....	4-1
Task 1.1 Program Management.....	4-1
1.1 Program Direction (WBS 1.1.1).....	4-1
1.2 Program Planning and Control (WBS 1.1.2).....	4-1
1.2.1 Program.....	4-1
1.2.2 Data Management.....	4-3
1.2.3 Change Control.....	4-3
1.3 Quality Assurance (WBS 1.1.3).....	4-3
1.3.1 Significant Quality Assurance Activities.....	4-3
Task 1.2 System Development.....	4-6
2.1 Introduction.....	4-6
2.2 System Integration.....	4-6
2.3 System Development (WBS 1.2.2).....	4-6
2.3.1 Heating Systems (WBS 1.2.2.1)....	4-6
2.3.2 Heating and Cooling Systems (WBS 1.2.2.2).....	4-7
2.4 Test (WBS 1.2.3).....	4-16
Task 1.3 Deliverable Hardware.....	4-22
3.1 Normal.....	4-22
3.2 Spokane.....	4-22
3.3 Milwaukee.....	4-22
3.4 Ft. Meade.....	4-22
Task 1.4 Operational Test Sites.....	4-23
4.1 Site Identification.....	4-23
4.2 Site Installations.....	4-23

PRECEDING PAGE BLANK NOT FILMED

TABLE OF CONTENTS
(Continued)

<u>Section</u>	<u>Page</u>
4.2.1 HSF-2 Normal.....	4-23
4.2.2 HCOM-1 Spokane.....	4-26
4.2.3 HSF-1 Ft. Meade, Md.....	4-27
4.2.4 HCOM-1 Milwaukee, Wisc.....	4-27
4.2.5 HCSF-1 Dallas, Texas.....	4-27
4.2.6 HCSF-2 Shenendoah, Ga.....	4-27
4.2.7 HCCOM 1 and 2 - Muscle Shoals, Ala. and Murphy, N. C.....	4-27

INTRODUCTION

The Quarterly Status Report (Data Requirements Item No. 500-10) provides a summary of the cost, schedule and technical progress of the program. Since it includes and extends the information included in the Monthly Status Reports (Data Requirements Item No. 500-11) it also meets the contract requirement of a monthly status report. It is supplemented by the financial status report (Data Requirements Item No. 500-27) submitted under separate cover.

The report format is:

- Part I - Summary
- Part II - Cost
- Part III - Schedules
- Part IV - Technical Performance

The report is integrated with the program management systems being used on the program, so, where possible, multiple use of program data such as schedules or financial status reports has been accomplished.

PART 1

SUMMARY

1.1 Costs

This section has been deleted

1.2 Schedule

The working program schedule is posted on the walls of the Program Control Room and is used to monitor program status at daily "stand-up" meetings. Reviews with GE management are held in the Control Room to take advantage of the detail schedule data base. A summary schedule is shown in Figure 1-1.

The GE/NASA meetings held this period were the Quarterly Review, and a 3-ton Prototype Design Review on August 10 and 11.

The Installation Acceptance Reviews were held on July 20 for Spokane, Washington and September 7 for Normal, Illinois, for the purpose of officially releasing the heating systems to NASA/MSFC.




Figure 1-1. Master Program Plan

A GE/NASA working meeting was held in Huntsville to discuss cost growth options on July 19, 1978. On July 25, another meeting relative to cost was held in Washington with DOE, NASA and GE. As a result of the meeting in Washington, a hold was placed on the second 3-ton and the 10-ton units. Decision on final option is still pending.

1.3 TECHNICAL PERFORMANCE

1.3.1 - PROGRAM MANAGEMENT

Program direction continued per plan.

1.3.2 - DEVELOPMENT

There was no significant activity in the analysis and integration sub-task.

TC-101 collectors, including coilzak and Alglas reflectors, completed the performance test at Valley Forge.

Due to funding limitations, essentially all design and procurement activity was discontinued for the REH-100. Engineering and fabrication effort has been restricted to one REH-30. Low level drafting effort continues during this quarter with emphasis on the completion of the REH-30 top level assembly drawings. Fabrication and testing of several key components for the REH-30 was completed.

The two-stage multi-vane expander for the REH-30 was tested for the first time this period. Test results were generally good with the exception of expander efficiency, which is discussed in more detail on Part IV. Development testing of the feed pump was also, underway this quarter.

1.3.3 - DELIVERABLES

An initial shipment of hardware collectors EMM and associated hardware was delivered to Ft. Meade. Shipment of hardware to Milwaukee site will commence in the next quarter.

1.3.4 - OPERATIONAL TEST

Two additional sites for potential use were identified this

quarter. The first is a single-family residence in Shenandoah, Georgia and the second a TVA building in Murphy, North Carolina.

System design has been completed for the Milwaukee site and the final Design Review was held late September.

PART II

COST

This section has been deleted

PART III

SCHEDULES

Summary program schedules are shown in Figures 3-1, 3-2, and 3-3. These schedule data are extracted from the detailed program working schedules posted in the Control Room at Valley Forge.

Figure 3-1 is the summary key events schedule. A GE/NASA working meeting was held in Huntsville to discuss cost growth options on July 19, 1978. On July 25, another meeting relative to cost was held in Washington with DOE, NASA and GE. Decision on final option is still pending. Other key meetings for the period included a Prototype Design Review, a Quarterly Review on August 10 and 11 and the IAR for Normal, Ill. on September 6. The Design Review concentrated on the 3-ton system only.

Due to funding limitations, essentially all design and procurement activity was discontinued for the REH-100 this period. Engineering and fabrication effort has been restricted to one REH-30. Low level drafting effort continues during this quarter with emphasis on the completion of the REH-30 top level assembly drawings. Fabrication and testing of several key components for the REH-30 was completed.

Figure 3-2 is the schedule for the WBS elements.

Figure 3-3 shows the data deliveries. During this period, all scheduled software deliveries were completed.





Figure 3-1. Master Program Plan

ORIGINAL PAGE IS
OF POOR QUALITY



PART IV
TECHNICAL PERFORMANCE

SECTION I

TASK 1.1 - MANAGEMENT

1.1 Program Direction (WBS 1.1.1)

During this period program operation continued in the manner established during the initial quarters. The program team shown in Figure 4-1 is the same as shown in the last quarter.

The GE/NASA meetings held this period were the Quarterly Review, and a 3-ton Prototype Design Review on August 10 and 11.

On September 7, 1978, the Installation Acceptance Review was held at Normal, Ill. to release the heating system to NASA/MSFC. A set of action items remains to be completed.

A GE/NASA working meeting was held in Huntsville to discuss cost growth options on July 19, 1978. On July 25, another meeting relative to cost was held in Washington with DOE, NASA and GE. As a result of the meeting in Washington, a hold was placed on the second 3-ton and the 10-ton units. Decision on final option is still pending.

1.2 Program Planning and Control (WBS 1.1.2)

1.2.1 Program Control

The basic program control tool being used on this program is the control room. It was used during this period to schedule key milestones and program activities and monitor their status. This control room represents the official program schedule against which GE's technical status and progress is monitored. The scheduled data required for the monthly, quarterly and management reports is extracted from the control room posting. The schedules in the control room include the overall program




Figure 4-1. Program Organization

summary with detailed task schedules on the side walls. The individual task sections of the control room schedules are monitored and maintained by the responsible task leaders. Program status meetings are held frequently (3 to 5 times per week) to follow hardware items. Problems involving interactions are identified and resolved at these meetings by the assignment of action items which are posted and monitored in the control room.

In the budgets area, the program was monitored on the basis of the revised profile presented in this quarterly report. Overall budget results are analyzed weekly and are available on a continuing basis for inspection by management.

1.2.2 Data Management

The scheduled data submittals completed during this period were as follows:

<u>Data Requirement No.</u>	
-10	Quarterly Report No. 8
-11	Monthly Status Report (2)
-17	IOM Manuals
-26	Financial Management Report - Monthly (2)
-27	Quarterly Financial Report

1.2.3 Change Control

The status of Change Proposals is given in Table 4-1.

The status of the Control Modifications is given in Table 4-2.

1.3 Quality Assurance

1.3.1 Significant Quality Assurance Activities

None this period.

SECTION 2

TASK 1.2 - SYSTEM DEVELOPMENT

2.1 INTRODUCTION

2.2 System Integration

No significant activity this period.

2.3 System Development

2.3.1 Heating Systems (WBS 1.2.2.1)

2.3.1.1 Collectors (WBS 1.2.2.1.1) (TC-100)

2.3.1.1.1 Collector Design and Performance Verification

No significant activity this period.

2.3.1.1.2 Collector Integration

No significant activity this period.

2.3.1.1.3 Collector Primary Loop

The special oxidation tests on copper serpentine segments have been temporarily suspended due to equipment (furnace, etc) availability. A second cyclic test facility is nearing completion.

A commercially available diverting valve (V4) has been identified and shall be used as applicable.

2.3.1.1.4 through 2.3.1.6 Ancillary Components for Heating Systems

No significant activity this period.

PRECEDING PAGE BLANK NOT FILMED

- 4.4, 4-5

Page 4-7 and 4-8 have been deleted as they contained
General Electric Proprietary Information

PRECEDING PAGE BLANK NOT FILMED

fluid inlet temperature. TC-100 test data is also shown for proof of interchangeability between the 10 shroud and 8 shroud modules. The Alglas reflector units show a performance advantage. A switch-over to Alglas will occur when the present Coilzak stock is depleted.

2.3.2.2 through 2.3.2.6 Ancillary Components for the Heating and Cooling System

Component specifications were updated and modified to satisfy the TC-101 requirements for heating and cooling systems.

2.3.2.7 Cooling Controls Subsystem

No significant activity in this time period. Changes to the current system design will only occur if indicated in the 3-ton or 10-ton Rankine heat pump component test.

2.3.2.8 Electrical Subsystem

No significant activity in this time period.

2.3.2.9 System Integration

No significant activity in this time period.

2.3.2.10 Cooling Subsystem

Due to funding limitations, essentially all design and procurement activity was discontinued for the REH-100. Engineering and fabrication effort has been restricted to one REH-30. Low level drafting effort continues during this quarter with emphasis on the completion of the REH-30 top level assembly drawings.

Fabrication and testing of several key components for the REH-30 was completed. Test results are discussed below.

2.3.2.10.1 Expander, Two-Stage REH-30

The two-stage multi-vane expander for the REH-30 was first tested on September 21 with

FC-88/Krytox 143AD oil as the working fluid. Test results were generally good with the exception of expander efficiency. During a seven hour testing period, expander speed covered the range of 0 to 2200 rpm. Maximum vapor temperature and pressure into the expander was 285°F and 210 psia respectively, at design vapor flowrate of 1094 lb/hr. While the inlet temperature was 5°F below design point, pressure was 10 psi above design point. Output power was below design point since internal expander clearances and expander lubrication techniques were not optimized. Vane pressure balancing, noise level, and low speed torque characteristics were satisfactory.

Inspection of the expander after disassembly indicated slight vane damage due to foreign debris, and slight interference rubbing of the first stage rotor. Evidence of insufficient first stage lubrication was indicated. Expander and test facility modifications are being made for the resumption of testing. Figure 4-3 shows the major components of the REH-30 two-stage expander.

2.3.2.10.2 Expander/Compressor Coupling

The over-running clutches, magnetic drives and Inconel 718 drive partitions for the REH-30 and REH-100 have been received. Testing of the REH-30 magnetic drive at room temperature and at 190°F has been completed. Static testing and dynamic testing up to 2200 rpm has been completed for the REH-30 magnetic drive. Test results show a magnetic drive efficiency of 99% and a 22% safety factor on torque capacity at design point conditions. Testing of the REH-100 magnetic drive is planned for next quarter. Figure 4-4 shows the key components of the REH-30 magnetic drive, and Figure 4-5 shows the magnetic drive on test.

2.3.2.10.3 REH-30 Feed Pump

Development testing of the pump has been underway for most of this quarter. Except




FIGURE 4-3. REH-30 TWO-STAGE EXPANDER

ORIGINAL PAGE IS
OF POOR QUALITY




FIGURE 4-4. REH-30 MAGNETIC DRIVE




FIGURE 4-5. REH-30 MAGNETIC DRIVE ON TEST

ORIGINAL FROM
OF QUALITY

for power consumption, performance of the pump has been satisfactory. As of FW-39, 800 hours of time have been accumulated with the last build-up accounting for over 600 hours of continuous running. During this brief endurance, there has been no loss of volumetric efficiency. At the present time, the power input is 400 watts as compared to a goal of 254 watts at design flowrate and pressure rise. Pump components (thrust bearing) are being modified to reduce the input power level. These components will be tested early next quarter. Figure 4-6 shows the REH-30 pump on test.

2.3.2.10.4 Heat Exchangers

Fabrication of two REH-30 regenerators has been completed and fabrication of two REH-100 regenerators are 90% complete. Two REH-30 and two REH-100 "Heliflow" vapor generators have been received. Thermal insulation is to be applied to all four heat exchangers. The REH-30 expander test facility contains a "Heliflow" (Graham Mfg. Co.) vapor generator. During the seven hour expander testing discussed above, this vapor generator performed satisfactorily.

The REH-30 plate-fin outdoor condenser coil was received and installed in the REH-30 outdoor unit. This coil and fan system was air flow tested at Lau Industries. Test results indicated a 25% lower fan power than was predicted at design point conditions.

2.3.2.10.5 Compressor

Calibration testing of the first REH-30 compressor was completed with good results. Measured adiabatic efficiency for this compressor is 83% as compared to the design objective of 76%.

2.3.2.10.6 REH-30 Packaging

Upon completion of air flow testing at Lau Industries, the REH-30 outdoor unit was




FIGURE 4-6. REH-30 FEED PUMP ON TEST

shipped to GE-ACBD, Tyler, Texas where the compressor and other heat pump components were installed. Testing of the heat pump with the electric motor drive was conducted in both the heating and cooling mode. A 110°F condensing temperature for a 95°F day was achieved, and a cooling capacity of 37,100 Btu/hr was obtained with an EER rating of approximately 11.

A more detail test report will be prepared including cooling and heating data.

The REH-30 indoor and outdoor units were received at GE-Space Division, Valley Forge, PA on 9/27/78. During the next quarter, the Rankine engine components will be installed to complete the REH-30 sub-assembly.

2.4 Test

2.4.1 Low Temperature Rankine Component Test Loops

The 3-ton "B" test loop facility is now fully operational. The facility is capable of testing the new two-stage expander using FC-88 as the working fluid and Krytox oil as the lubricant. Higher temperature water is available at the vapor generator, 320°F as compared to 295°F previously. Higher range temperature and pressure sensors were installed to be compatible with the new operating conditions. Figure 4-7 is a schematic representation of the expander test facility.

The design effort is well underway for upgrading to 10-ton expander test facility. Figures 4-8 thru 4-12 depict the components, interconnecting piping, valves, flow meters, torque meter and support stand for the 10-ton expander. The shaded areas presently exist and the unshaded area represent new piping, components, sensors etc. It is planned to complete the test facility modifications during the 4th Quarter 1978.




FIGURE 4-8. SCHEMATIC FOR TEST FACILITY FC-88, TWO STAGE EXPANDER

ORIGINAL PAGE IS
OF POOR QUALITY

PAGE IS
POOR QUALITY




FIGURE 4-9. EXPANDER LOOP - PIPING




FIGURE 4-10. 10 TON EXPANDER FACILITY

OK, ... IS
OF POLYMERITY




FIGURE 4-11. 10 TON EXPANDER FACILITY ELEVATION VIEW

ORIGINAL PAGE IS
OF POOR QUALITY




FIGURE 4-12. 10 TON EXPANDER FACILITY ELEVATION VIEW

ORIGINAL PAGE IS
OF POOR QUALITY

SECTION 3

TASK 1.3 - DELIVERABLE HARDWARE

3.1 Normal, Ill.

Delivery of all hardware completed.

3.2 Spokane, Wash.

Delivery of the modified controls hardware was the last item to be shipped.

3.3 Milwaukee, Wisc.

The initial shipment of collector frames and associated hardware is planned for October 27, 1978. The controls, V4 valve, V5 valve, control sensors and hydronic coil are scheduled for mid-November and the glass shrouds will follow.

3.4 Ft. Meade, Md.

The initial shipment of hardware, collectors, EMM, and associated hardware, were shipped September 25, 1978.

The remaining components, i.e., tanks, Solar Integrators, V4 valves and DHW coil will be shipped by October 19, 1978. Glass shrouds will follow on November 17, 1978 to complete the delivery.

SECTION 4

TASK 1.4 - OPERATIONAL TEST SITES

4.1 SITE IDENTIFICATION

Two additional sites were identified for potential use, but neither has been visited to date. The first is a single-family residence in Shenandoah, Georgia being built under sponsorship of Georgia Power Co. The house as designed, will have too low of a load. Georgia Power has agreed to use standard construction techniques for one house to provide the required load. The second potential site is a TVA building in Murphy, North Carolina. The building is still in the conceptual design phase.

A summary of the site candidates that have been visited is shown in Table 4-3. The status of the operational test sites is given in Table 4-4.

4.2 SITE INSTALLATIONS

4.2.1 Normal, Ill., HSF-2 (OTS-32)

The system was brought up to a operational status with a changeover of valve V4 and replacement of the Solar Integrator with the permanent unit. The data system for the site malfunctioned over a portion of this period.

A test to evaluate potential elimination of the heat dump was scheduled for the end of July. Cloud cover obscured the sun after 10:00 A.M. on 8/1/78, and the test could not be concluded. The TES tank fluid was changed, and Puron 84 was added as the inhibitor.

Table 4-3. Sites Inspected by GE

Bldg. Type	General City	Site
HSF	Baltimore	7502 Young St., Ft. Meade, MD
HCOM	Muscle Shoals	TVA Office at Muscle Shoals, AL
HMF	Nashville	Airman's Quarters, AEDC, Tullahoma, TN
HSF	Peoria	Chanute Air Force Base
HSF	Peoria	MHA, Champaign, Illinois
HSF	Peoria	ISU House, Normal, Illinois
HMF	Schenectady	MHA, Schenectady, NY
HMF	Schenectady	VA Hospital Staff Housing, Albany, NY
HMF	Schenectady	Ely Park Housing, Binghamton, NY
HCMF	Chicago	Ft. Sheridan, ILL
HCMF	Chicago	Great Lakes Naval Training Center
HCOM	Madison	Hill Farm State Office Bldg., Madison, WI
HCOM	Milwaukee	Washington Park Senior Citizens Center
HCOM	Milwaukee	Washington Park Community Center
HCOM	Milwaukee	Dr. Martin Luther King Community Center
HCOM	Spokane	YWCA
HCOM	Spokane	East Washington State College
HCOM	Spokane	Community College
HCCOM	Los Angeles	West L.A. Municipal Building
HCCOM	Los Angeles	Department of Water & Power #1
HCCOM	Los Angeles	Department of Water & Power #2
HCCOM	Los Angeles	Peck Park Recreation Building
HCCOM	Los Angeles	Police Credit Union
HCSF	Dallas	President's Home, Univ. of Texas, Dallas
HCSF	Dallas	President's Home, N. Texas State, Denton, TX
HCSF	Dallas	Grad Student Housing at SMU
HCSF	Philadelphia	Visitor's Center, Valley Forge National Park
HCSF	Philadelphia	Rental House, Valley Forge National Park
HCSF	Philadelphia	Ampitheatre, Valley Forge National Park
HCSF	Philadelphia	Storage Barn, Valley Forge National Park

Table 4-4. Operational Test Site Status (9/30/78)

Type	Site No.	Location	Date Accepted by GE	Comments
HSF-1		Ft. Meade, Maryland	Jan. 19, 1977	Reinitiated April, 1978, after hold period.
HSF-2	OTS-32	Normal, Illinois	Feb. 7, 1977	
HMF		Tullahoma, Tennessee	Feb. 7, 1977	Multi-family units dropped from program verbally on April 4 and documented in minutes of April 4 meeting.
HCOM		Muscle Shoals, Ala.	Jan. 19, 1977	Converted to Heating and Cooling Site on 4/20/77*
HCOM-1		Milwaukee, Wisc.	May 23, 1977	Boathouse in Milwaukee identified as new site 5/24/78. Martin Luther King Site dropped.
HCOM-2	OTS-36	Spokane, Wash.	July 1, 1977	IAR held 7/20/78
HCSF-1		Dallas, Texas	June 29, 1978	SMU House recommended by NASA on 8/15/77
HCSF-2		Shenandoah, GA		
HCCOM-1		Muscle Shoals, Ala.	April 20, 1977	
HCCOM-2		Murphy, NC		

* Design activity was on hold pending this decision

Note: Great Lakes, Ill. was accepted as a HCMF site on 2/7/77. All multi-family sites have been dropped from the program

The system has been operating properly as of 8/7/78 after Pump P2 had regained operation since losing prime during TES fluid changeover on 8/1/78. The pump was operating dry and primed itself on Sunday, 8/6/78. The system has been operating at a 35% to 45% efficiency level at temperatures above 200°F. Some data taken in late August showed a reduction in collector loop flow rate over the noon period and restoration of full flow later in the afternoon. This phenomenon is systematic of local boiling in the system, but is not a concern of heating only systems. This condition will be addressed in the heating and cooling system design.

The Installation Acceptance Review was held on 9/7/78. Action items resulting from that review were settled by the end of this period except for one replacement of the fluid actuated V4 on the roof with a mechanically actuated unit. The basis for the change was that the hydraulic actuator has a low operating temperature limit of 0°F which is not adequate for Normal, Ill. winters in a unconditioned unprotected environment.

4.2.2 Spokane, Wash.

The IAR was held on July 20, 1978 and the system is operating as designed. The pool contamination problem was markedly reduced after removing valves V6 and V7. The recommended changes in the YWCA system were implemented and the problem disappeared completely.

There is a remaining concern with solar heating the swimming pool since 2 to 3 times as much energy is entering the pool than is coming from the solar system. An instrumentation check verified that the readings were correct. It is postulated that steam is leaking into the steam converter and adding the energy difference. Steps are being taken to verify that suspicion. The action items generated at the IAR and the last Quarterly Review have been settled. System efficiencies are similar to those demonstrated at Normal, Ill.

4.2.3 Ft. Meade, Md.

The Ft. Meade site is progressing. The majority of the solar equipment has been shipped and is in the hands of the contractor. The items missing are the new V4 valve and the TES tank. A schedule is presented in Figure 4-13.

4.2.4 Milwaukee, Wisc.

The system design has been completed and the equipment has been ordered. The final design review has been held on 9/29/79 and a bid package will be available in early October. A schedule for the installation is presented in Figure 4-14.

4.2.5 Dallas, Tex.

No significant activity occurred in this reporting period on GE's part. SMU has promised to provide an analysis of the the loss and gains, but these have not been received.

4.2.6 Shenandoah, Geo.

This site is on hold pending approval by NASA-MSFC.

4.2.7 Muscle Shoals, Ala. and Murphy, N.C.

Activity on these sites would be premature pending better definition of the 10-ton Rankine unit. There is no requirement at this time to accelerate the installation design.

[illegible]